

SEPT. 4, 2015

BASIN DRIVE DRAINAGE PROJECT



PROJECT WILL TAKE THREE MONTHS TO COMPLETE

The Town is continuing its ongoing efforts to upgrade stormwater drainage in the community. Construction crews with State Contracting began a drainage improvement project on Basin Drive on Aug. 31st.

Drainage will be upgraded between Seagrape Drive and West Tradewinds Avenue. Work started in front of the marina and will move west along the roadway.

There will be temporary detours and road closures during the three-month project, but only local traffic will be impacted to any great degree. After the new drainage is installed, the road will be milled and resurfaced.

Please exercise caution while driving or walking through this area.

Scroll down to the next page to see a two-week look-ahead construction schedule.



TWO WEEK LOOK AHEAD SCHEDULE

FP No:

Contract No:

Project: LBTS: Basin Drive Stormwater Improvements

Work Period:	
From: 9/7/2015	To: 9/20/2015

1 No Work Scheduled
2 Work Scheduled

	Description	Location		Contr. (Y/N)	Sub (Y/N)	Mon	Tue	Wed	Thur	Fri	Sat	Sun	Mon	Tue	Wed	Thur	Fri	Sat	Sun
		From	To			7-Sep	8-Sep	9-Sep	10-Sep	11-Sep	12-Sep	13-Sep	14-Sep	15-Sep	16-Sep	17-Sep	18-Sep	19-Sep	20-Sep
1	MOBILIZATION			Y															
2	INSTALL MOT			Y															
3	INSTALL EROSION CONTROL DEVICES			Y															
4	INSTALL RETENTION BASIN				Y														
5	MAINTAIN MOT			Y															
6	SAWCUT ASPHALT D-07 TO D-06				Y														
7	INSTALL DRAINAGE FROM D-10 TO D-07 Marina to Intersection of Basin and E Tradewinds				Y														
8	INSTALL DRAINAGE FROM D-07 TO D-06				Y														
9	SAWCUT ASPHALT D-06 TO D-04				Y														
10																			
11																			
12																			
13																			

Barry G. Transleau, VP SCEC